BRUHATH BANGALORE MAHANAGARA PALIKE

Proposal For Granting of Extension of Time

1	Name of Work	De-silting and Re-setting of drain and Re Asphalting to Soap factory layout in Bagalagunte Ward No 14
2	Estimate Cost in Lakhs	50.00
3	Amount of Contract	4716483.09
4	Name of Contractor	Shivakumar N M
5	Agreement No & Date under which work order has been issued	EE/DD/AGR/75 /22-23, Dt.01.07.2022
6	Time limit originally fixed for complete of work	01.07.2022 to 28.09.2022 Total 90 Days
7	Time now applied for	29.09.2022 to 06.03.2023 Total 158 Days
8	Date of recommending time limit applied for	29.09.2022 to 06.03.2023 Total 158 Days
9	Balance work remaining to be done	–
10	Probable time required for completion of time remaining work	–
11	Cost of work chargedestablishment on work after the expiry on original period	Nil
12	Whether notice as per clause of the contract has been issued	No
13	Reason for extension of time	ಗುತ್ತಿಗೆದಾರರಿಗೆ ಆರೋಗ್ಯ ಸರಿ ಇಲ್ಲದ ಕಾರಣ ನಿಗಧಿತ ಅವಧಿಯೊಳಗೆ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.
14	Remarks by the Executive Engineer	EOT Proposed for penalty as by
15	Daily fine Proposed	Rs 10/- per day

Assistant Engineer
Ward No 14

Assistant Executive Engineer
T.Dasarahalli Sub Division

Executive Engineer
Dasarahalli Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು